



FIELD REPORT

PROJECT:	480 West 8th Street NSP #10-08	REPORT NO.:	1
DATE/TIME:	06/09/10 10:00 AM	WEATHER:	70° and Sunny
PRESENT ON SITE:	Earl Woeste, GC Larry Elkins, HAN	WORK IN PROGRESS:	Grading
PHOTOS:	No	BY:	Ted Johanson

OBSERVATIONS:

1. Trees have been removed and other clearing appears to be complete.
2. Grading has begun in the ravine with some hill side cut. Grass and topsoil had not been removed where some material was being placed. I informed Bob Barnes and Steve McVey that this did not seem correct. Thelen was due to arrive after lunch.
3. PHCC was moving their site office onto the site.
4. Noted that the brick sample on the far left looks like a better match in the full sun.